

SUB-CONTRACTOR PAYMENT RECOMMENDATION															
PAYMENT :- 2										PREPARED DATE		5-May-26			
PROJECT NAME:- ROSHN RESIDENTIAL TOWNSHIP - PHASE 02										PREPARED BY					
										CONTRACT REF #					
PROJECT CODE:		SA-48								CONTRACT VALUE / WO		375,000.00			
SUB CONTRACTOR:- M/S Moksud And Zahur Contracting Ltd.															
SCOPE OF WORK:- Civil Labour Contract Work												INTERIM/ INVOICE			2
PERIOD OF WORK DONE FOR THE MONTH OF:- April 2026										E - promis					
				CONTRACT				QUANTITY			Amount				
SL NO.	DESCRIPTION OF WORKS			UNITS	WO Qty	Rate	Amount	Previous	Current	Cumulative	RATE	Amount			Remarks
												Previous	Current	Cumulative	
1	Surface preparation with Zero Tolerance, Door & Window Jambs to match with door and window frames, & Joint treatment etc. (Grinding/Filling @ 2550/villa + Pocket closing @ 800/villa + Joint treatment horizontal/vertical material 400/villa			Per Villa	100.00	3,750.00	375,000.00	10.71	4.24	14.950	3,750.00	40,162.50	15,900.00	56,062.50	
TOTAL OF CONTRACT AMOUNT							375,000.00								
TOTAL WORK DONE												40,162.50	15,900.00	56,062.50	
GROSS AMOUNT EXCLUDING VAT												40,162.50	15,900.00	56,062.50	
RETENTION - 5%												(2,008.13)	(795.00)	(2,803.13)	
DEBIT														-	-
VAT 15%												6,024.38	2,385.00	8,409.38	
NET AMOUNT (SAR)												44,178.75	17,490.00	61,668.75	
Sub-Contractor		Sr. QS		QS Manager		PM		AGM -Projects							