

SUB-CONTRACTOR PAYMENT RECOMMENDATION													
PAYMENT :- 1									PREPARED DATE		10-May-26		
PROJECT NAME:- ROSHN RESIDENTIAL TOWNSHIP - PHASE 02									PREPARED BY				
PROJECT CODE: SA-48									CONTRACT REF #				
SUB CONTRACTOR:- M/s AL-Sharif Arabian International LTD.									CONTRACT VALUE / WO		282,498.18		
SCOPE OF WORK:- INSTALLATION OF OMANI MARBLE									INTERIM/ INVOICE		2		Shapoorji Pallonji
PERIOD OF WORK DONE FOR THE MONTH OF:- March 2026									E - promis				
SL NO.	DESCRIPTION OF WORKS	CONTRACT							AMOUNT			Remarks	
		Unit	Installation Rate	Qty	Instalation Amount	Quantity			Previous	Current	Cumulative		
						Previous	Current	Cumulative					
1.1	20mm thick tile, to stair treads; Type FC-201 Omani Stone	SQM	80.10	1,144.70	91,690.47	50.79	9.03	59.816	4,068.04	723.21	4,791.25		
2.1	20mm thick tile, to stair risers; Type FC-201 Omani Stone	SQM	80.10	616.23	49,360.02	26.775	4.76	31.535	2,144.68	381.28	2,525.95		
3.1	Ditto, to stair landings; Type FC-201 Omani Stone	SQM	64.80	425.82	27,593.14	21.195	3.77	24.963	1,373.44	244.17	1,617.60		
4.1	Skirting, Omani stone 100mm high	M	20.70	3,883.10	80,380.17	113.954	20.26	134.212	2,358.84	419.35	2,778.19		
5.1	Threshold finishes, including all necessary related works; all in accordance with the Drawings and Specification	NO	22.66	1,477.00	33,474.38	- .0	-	- .0		-	-		
CONTRACT AMOUNT EXCLUDING VAT					282,498.18								
TOTAL WORK DONE									9,944.99	1,768.00	11,712.99		
GROSS AMOUNT EXCLUDING VAT									9,944.99	1,768.00	11,712.99		
Retention-5%									(497.25)	(88.40)	(585.65)		
VAT-15%									1,491.75	265.20	1,756.95		
NET AMOUNT (SAR)									10,939.49	1,944.80	12,884.29		
Sub-Contractor		Sr. QS		QS Manager		PM		AGM -Projects					