

SUB-CONTRACTOR PAYMENT RECOMMENDATION																
PAYMENT :-		6								PREPARED DATE		7-Apr-26				
PROJECT NAME:- ROSHN RESIDENTIAL TOWNSHIP - PHASE 02										PREPARED BY						
PROJECT CODE:										SA-48		CONTRACT REF #				
SUB CONTRACTOR:-										M/S Al Sharif Arabian International		CONTRACT VALUE / WO			2,060,014.14	
SCOPE OF WORK:-				Supply & Installation of Paint Works						INTERIM/ INVOICE		6				
PERIOD OF WORK DONE FOR THE MONTH OF:-April 2026										E - promis						
SL NO.	DESCRIPTION OF WORKS	CONTRACT				QUANTITY			RATE	Amount			Remarks			
		UNITS	WO Qty	Rate	Amount	Previous	Current	Cumulative		Previous	Current	Cumulative				
1	Supply and application of emulsion paint to Dry Area Walls: To Precast Walls (WF-101), Staircase Walls as per the approved sample and method.	m2	36,570.04	17.00	621,691	6,489.41	1,034.18	7,523.591	17.00	110,320.03	17,581.01	127,901.04				
2	Supply and application of emulsion paint to Wet Area: To Walls (WF-102) as per the approved sample and method complete as directed by Engineer	m2	8,666.30	17.00	147,327	958.36	259.51	1,217.868	17.00	16,292.09	4,411.67	20,703.76				
3	Supply and application of emulsion paint to Dry Area to Precast Staircase sofit as per the approved sample and method.	m2	1,276.80	17.00	21,706	211.21	63.20	274.412	17.00	3,590.56	1,074.45	4,665.01				
4	Supply and application of emulsion paint to Dry Area to Precast Staircase Walls as per the approved sample and method.	m2	9,635.87	17.00	163,810	1,557.22	437.57	1,994.786	17.00	26,472.68	7,438.68	33,911.37				
5	Supply and application of emulsion paint to Dry Area: Ceiling to Precast Hollow core Slabs as per the approved sample and method complete as directed by Engineer	m2	16,823.50	17.00	286,000	2,983.15	483.70	3,466.854	17.00	50,713.60	8,222.92	58,936.52				
6	Supply and application of emulsion paint to Wet Area: To Moisture Gypsum Ceiling as per the approved sample and method complete as directed by Engineer	m2	2,166.50	17.00	36,831	70.47	87.81	158.278	17.00	1,198.04	1,492.70	2,690.73				
	Externally - Supply and apply of high-quality exterior paint finish, complete; all in accordance with the Drawings and Specifications															
8	Supply and application of texture paint External paint finish to external ceiling per the approved sample and method complete as directed by Engineer	m2	407.70	19.00	7,746	17.46	-	17.463	19.00	331.80	-	331.80				
9	Supply and application of texture paint External paint finish to External Walls, Parapet Walls, Façade Walls, Boundary walls etc per the approved sample and method complete as directed by Engineer	m2	40,784.46	19.00	774,905	1,882.89	(0.00)	1,882.895	19.00	35,775.00	-	35,775.00				
					-			-		-		-				
TOTAL OF CONTRACT AMOUNT							2,060,014.14									
TOTAL WORK DONE										244,693.81	40,221.42	284,915.23				
GROSS AMOUNT EXCLUDING VAT										244,693.81	40,221.42	284,915.23				
Material Debit										(84,316.90)	(17,404.10)	(101,721.00)				
Manpower Debit											(6,660.00)	(6,660.00)				
RETENTION - 5%										(12,234.69)	(2,011.07)	(14,245.76)				
VAT 15%										36,704.07	6,033.21	42,737.29				
NET AMOUNT (SAR)										184,846.29	20,179.47	205,025.76				
Sub-Contractor		Sr. QS		QS Manager		PM		DGM -Projects								

